

Day 1 THURSDAY No General Access To Site		
DOORKNOCK	Start Time	Finish Time
Doorknock	8:00 AM	noon
Stage Storage area	noon	open
Stage Equipment	noon	open
Trim limbs for tents and viewing	noon	4:00 PM
Contract Tent Floors(Start)	4:00 PM	7:00 PM
Day 2 FRIDAY No General Access To Site		
PRODUCTION	Start Time	Finish Time
Setup Tents	8:00 AM	12:00 PM
test pit	9:00 AM	1:00 PM
Hub & Tack Set corners flush to grade	10:00 AM	3:00 PM
Setup site office/internet	10:00 AM	4:00 PM
Remove Neighbor fencing	10:00 AM	3:00 PM
Tent floors (complete)	11:00 AM	12:00 PM
Decorate VIP tent	12:00 PM	4:00 PM
Hang sponsor Banners	1:00 PM	5:00 PM
Confirm Temp power (at bldg. site)	3:00 PM	6:00 PM
Confirm Temp water (at bldg. site)	4:00 PM	7:00 PM
Verify multiple plan sets on site scaled and 11 X 17	4:00 PM	8:00 PM
Stage excavation Equipment	4:30 PM	9:00 PM
Day 3 SATURDAY		
PRODUCTION	Start Time	Finish Time
Braveheart check in	6:30 AM	7:30 AM
Braveheart Rush	7:30 AM	11:00 AM
Braveheart checkout	11:30 AM	12:00 NOON
Construction Begins	NOON	NOON

Excavate Cellar hole	12:00 PM	2:00 PM
Stake footings in hole	1:00 PM	2:00 PM
Setup Footings	2:00 PM	3:30 PM
Setup concrete Pump Truck	2:30 AM	3:00 PM
Pour Footings	3:00 PM	4:00 PM
Pour garage footings	4:00 PM	4:30 PM
Setup foundation walls	4:30 PM	6:00 PM
Setup garage foundation walls	5:00 PM	6:00 PM
As - Built top of forms	5:00 PM	6:00 PM
Pour foundation walls	5:30 PM	6:30 PM
Pour garage walls	6:00 PM	7:00 PM
Excavate utilities run underslab utilities	7:00 PM	8:30 PM
Plumbing inspection	8:30 PM	9:00 PM
stone inside basement	9:00 PM	10:30 PM
Concrete Cure	6:30 PM	9:30 PM
Install tubular steel Columns	8:30 PM	10:00 PM
Concrete cure check strip interior side foundation walls	9:30 PM	10:15 PM
Strip Garage wall forms	10:00 PM	11:00 PM
Pour Slabs main house	10:30 PM	11:30 PM
Strip exterior foundation walls	10:15 PM	11:00 PM
Foundation Coating	11:00 PM	12:00 AM
Backfill Garage evenly inside and out	11:00 PM	12:30 AM
Setup crane	11:30 PM	Midnight
smooth grade 24" backfill outside foundation do not compact	11:30 AM	12:30 PM
Day 4 SUNDAY		
PRODUCTION	Start Time	Finish Time
Square and set sill plates	12:00 AM	1:00 AM
Set main frame beams	12:30 AM	1:00 AM
Begin Frame Main House	1:00 AM	4:00 PM
Form and pour Garage slab	1:00 AM	3:00 AM

Continue to grade to rough level	3:00 AM	7:00 AM
Install frost supports and concrete slab for granite stairs	4:00 AM	7:00 AM
Second crew framers arrive	4:00 AM	4:00 PM
Begin Frame Garage	5:00 AM	Noon
Install stone dust for patio area	7:00 AM	9:00 AM
3rd crew framers arrive	7:00 AM	4:00 PM
Layout and blocking for reflective ceilings	7:30 AM	9:30 AM
Set first floor Stairs	8:00 AM	10:00 AM
Inspect and punch first floor frame	8:00 AM	10:00 AM
Install window and door Package #1	8:00 AM	10:00 AM
Markout roughs 1st floor	8:30 AM	10:00 AM
Install retaining wall	9:00 AM	2:00 PM
Complete cleaning 1st floor	9:00 AM	9:30 AM
Snap lines for top of masonry sill	9:00 AM	10:00 AM
Begin all roughs - Plumbing, electric, HVAC, Security	10:00 AM	7:00 PM
Begin Siding install	10:00 AM	10:00 AM
Install and secure uprights for Pergola	11:00 AM	1:00 PM
set second/third floor stairs	11:00 AM	1:00 PM
Begin Masonry install- low start	12:00 AM	2:00 AM
Remove doors from frame and store safely	12:00 PM	2:00 PM
Install Membrane roof over Master bedroom	12:00 PM	4:00 PM
Install Fireplace	1:00 PM	4:00 PM
Setup staging for masonry chimney	2:00 PM	4:00 PM
Install window and door PKG # 2	2:00 PM	4:00 PM
Final Frame inspection and Punch	2:00 PM	4:00 PM
Number int. door openings & ck. measurements	3:00 PM	4:00 PM
Install all blocking and nailers	3:00 PM	5:00 PM
Install sleepers for roof deck	3:00 PM	4:00 PM

Permanant Electrical Service as possible	3:00 PM	4:00 PM
Final electrical walkthrough with Design Producer	3:00 PM	5:00 PM
Install Membrane roof Tower and Cricket	3:00 PM	5:00 PM
Shingle all slope roofs	4:00 PM	7:00 PM
Setup Drying Equipment	4:00 PM	5:00 PM
Install deck boards for hot tub area	4:00 PM	4:30 AM
Crane hot tub onto roof deck	5:30 PM	6:30 PM
Clean House begin 1st floor	4:30 AM	7:00 PM
Install EPDM Garage roof	5:00 PM	8:00 PM
Complete deck, rails and pergola	5:00 PM	11:00 PM
Rough Inspections 1st floor Start, work Up Finish with insulation inspec	6:00 PM	8:00 PM
Begin Insulation	6:00 PM	10:00 PM
Begin Drywall Install	7:00 PM	1:00 AM
Begin tape drywall	8:00 PM	5:00 AM
Catchup slack all trades	8:00 PM	1:00 AM
Install Mechanical Equipment and HWH	8:00 PM	8:00 AM
Insulate Garage	10:00 PM	12:00 AM
Install Sheet Vinyl in Mechanical rooms	10:00 PM	12:00 AM
Day 5 MONDAY		
PRODUCTION	Start Time	Finish Time
Install PTS plywood on Interior garage walls	12:00 AM	3:00 AM
Sand interior walls	3:00 AM	5:00 AM
Prime interior walls	5:00 AM	8:00 AM
Begin Tile Install	7:00 AM	3:00 PM
Begin Hardwood install	7:00 AM	3:00 PM

Begin Exterior painting	9:00 AM	6:00 PM
Finish staircase carpentry	9:00 AM	3:00 PM
Complete all HardScapes walls and Patios	9:00 AM	3:00 PM
Final wall paint Kitchen and Baths	12:00 PM	2:00 PM
Prep Driveway for paving	1:00 PM	4:00 PM
Install Trim	2:00 PM	11:00 PM
Install Cabinets	2:00 PM	6:00 PM
Interior paint	5:00 PM	6:00 AM
Pave Driveway	5:00 PM	7:00 PM
Template and Verify countertops for Kitchen	6:00 PM	8:00 PM
Install Bath prefab counters and Kitchen Island	7:00 PM	10:00 PM
Reflective Ceilings	8:00 PM	4:00 AM
Begin finish Plumbing, Electrical and HVAC	8:00 PM	7:00 AM
Excavate and Set Propane Tank	8:00 PM	11:00 PM
Install Exterior ground lights	9:00 PM	12:00 AM
Install Mantle and fireplace surround	9:00 PM	4:00 AM
Install Granite patio at grade in rear	9:00 PM	6:00 AM
Day 6 TUESDAY		
PRODUCTION	Start Time	Finish Time
Install Exterior surface mounted lights	12:00 AM	3:00 AM
Spread Loam	3:00 AM	7:00 AM
Layout landscape, irrigation, fencing	5:00 AM	7:00 AM
Set front granite steps	5:00 AM	7:00 AM
Install Garage doors and openers	6:00 AM	10:00 AM
Drywall Touch-up	6:00 AM	10:00 AM
Grout Bath Floors & Cover	7:00 AM	10:00 AM
Layout & install irrigation	8:00 AM	11:00 AM
Install Kitchen Countertops	8:00 AM	11:00 AM

Install gas line to house (hand dig)	8:00 AM	10:00 AM
Paint walkthrough with Design Producer	7:00 AM	8:00 AM
Fencing Install	8:00 AM	2:00 PM
Painting Touch UP	8:00 AM	6:00 PM
Install Carpet	8:00 AM	11:00 AM
Exterior paint not completed previous day	9:00 AM	5:00 PM
Tile Backsplash	10:00 AM	2:00 PM
Landscaping install	10:30 AM	6:30 PM
Install appliances	11:00 AM	1:00 PM
Install Closet systems	11:00 AM	2:00 PM
Install door hardware	12:00 PM	3:00 PM
Install mirrors & shower enclosures	1:00 PM	4:00 PM
Security system finish	3:00 PM	5:00 PM
Cable and Phone connections	4:00 PM	5:00 PM
Grout backsplash Tile	4:00 PM	6:00 PM
Finish kitchen plumbing,electrical	6:00 PM	8:00 PM
Fill Propane tank	4:00 PM	4:30 AM
Startup all Mechanicals,HWH, Fireplace	5:00 PM	7:00 PM
Install House #	5:00 PM	6:00 PM
Punchlist/Warranty	5:00 PM	12:00 MID
Install Mailbox	5:00 PM	7:00 PM
Street Sweep	7:00 PM	9:00 PM
Final C.O. Inspection	7:00 PM	10:00 PM
Day 7 WEDNESDAY		
PRODUCTION	Start Time	Finish Time
Key turn over to Extreme!	12:00 PM	2:00 PM
Ready for Reveal MOVE STUFF IN	2:00 PM	11:00 PM
Assist design Team with custom work		
Painters	7:00 PM	Noon

Picture Hangers, carpenters	7:00 PM	Noon
Plumbers	7:00 PM	Noon
Electricians	7:00 PM	Noon
Clean up	7:00 PM	Noon
Day 8 THURSDAY		
MOVE THAT BUS !	Start Time	Finish Time
Ready for Reveal	8:00 AM	2:00 PM
street sweep/clean move equip out- Heavy volunteers	7:00 AM	2:00 PM
MOVE THAT BUS !	2:00 PM	
Day 8 THURSDAY		
Cameras are gone lets leave this neighborhood better than we found it	Start Time	Finish Time
Neighborhood Cleanup	7:00 AM	7:00 PM